

國立基隆高級中學校務基金
固定資產建設改良擴充執行情形明細表

中華民國112年06月份

單位:新臺幣元

第 1 頁

計畫名稱	本年度可用預算數					累計預算 分配數 (2)	執 行 情 形						差異或落後 原因	改進措施
	以前年度 保留數	本 年 度 法 定 預 算 數	本 年 度 奉 准 先 行 辦 理 數	調 整 數	合 計 (1)		累 計 執 行 數				比較增減			
							實支數	應付未 付 數	合計 (3)	% (3)/(2)	金額(4)= (3)-(2)	% (4)/(2)		
一般建築及設備計畫	0	16,526,000	0	0	16,526,000	8,017,000	2,438,811	0	2,438,811	30.42	-5,578,189	-69.58		
土地改良物	0	6,390,000	0	0	6,390,000	3,190,000	0	0	0	0.00	-3,190,000	-100.00	相關設施已辦理採購招標	已督促採購單位加速辦理
土地改良物	0	6,390,000	0	0	6,390,000	3,190,000	0	0	0	0.00	-3,190,000	-100.00		
機械及設備	0	7,573,000	0	0	7,573,000	3,719,000	1,593,429	0	1,593,429	42.85	-2,125,571	-57.15	教學等相關設備已辦理採購招標	已督促採購單位加速辦理
機械及設備	0	7,573,000	0	0	7,573,000	3,719,000	1,593,429	0	1,593,429	42.85	-2,125,571	-57.15		
交通及運輸設備	0	200,000	0	0	200,000	100,000	175,303	0	175,303	175.30	75,303	75.30	配合教學需求等相關設備優先完成採購	
交通及運輸設備	0	200,000	0	0	200,000	100,000	175,303	0	175,303	175.30	75,303	75.30		
什項設備	0	2,363,000	0	0	2,363,000	1,008,000	670,079	0	670,079	66.48	-337,921	-33.52	教學等相關設備已辦理採購招標	已督促採購單位加速辦理
什項設備	0	2,363,000	0	0	2,363,000	1,008,000	670,079	0	670,079	66.48	-337,921	-33.52		
總 計	0	16,526,000	0	0	16,526,000	8,017,000	2,438,811	0	2,438,811	30.42	-5,578,189	-69.58		
不動產、廠房及設備	0	16,526,000	0	0	16,526,000	8,017,000	2,438,811	0	2,438,811	30.42	-5,578,189	-69.58		
土地改良物	0	6,390,000	0	0	6,390,000	3,190,000	0	0	0	0.00	-3,190,000	-100.00		
機械及設備	0	7,573,000	0	0	7,573,000	3,719,000	1,593,429	0	1,593,429	42.85	-2,125,571	-57.15		
交通及運輸設備	0	200,000	0	0	200,000	100,000	175,303	0	175,303	175.30	75,303	75.30		
什項設備	0	2,363,000	0	0	2,363,000	1,008,000	670,079	0	670,079	66.48	-337,921	-33.52		
總 計	0	16,526,000	0	0	16,526,000	8,017,000	2,438,811	0	2,438,811	30.42	-5,578,189	-69.58		